

**PUBLIC WORKS - CIP PROGRESS REPORT**

**MAY 2017**

**CURRENT PROJECTS**

DEPT	PROJECT TITLE	SURTAX PROJECT	CONTRACT AMOUNT	CONTRACTOR	START DATE	DURATION	AUTH DELAYS (days)	SCHEDULE COMP DATE	CHANGE ORDERS	PERCENT COMP	REMARKS
PWD	CR389 MULTI-USE PATH	No	\$773,900	GAC Contractors, Inc	10/27/2016	380		11/11/2017	0	45	1) ) Project is on schedule.
	Multi-Use path along CR 389										
PWD	THOMAS DRIVE PEDESTRIAN FACILITIES PHASE VI DESIGN/BUILD	No	\$629,000	BCL Contractors, Inc.	10/27/2016	370		11/1/2017	0	50	1) Project is on schedule.
	Construct sidewalk along West side of Thomas Drive from Buck Lane to Laird St & one side of Laird St from Thomas Dr to Treasure Palm Dr										
PWD	FY16 Annual Resurfacing Phase I and II	No	\$1,020,000	GAC Contractors, Inc	12/5/2016	140	54	6/17/2017	3	89	1) Project is on schedule.
	Rehabilitation of Resota Beach Rd from Sherretts Branch Bridge extending North 9800 Ft to Hitchcock Rd and resurfacing of McKenzie Ave from 3rd Court extending North 510 Ft to E. 4th St.										2) CO #1 Mill and resurface 53'-0 of roadway on Everitt Ave at utility cut., CO #2 Remove existing & replace 72 linear ft of 36" RCP & 42" RCP including new headwalls at each rd crossings. CO #3 Construction of roundabout and related adjustments at intersection of Spikes Rd and Joseph Circle.
PWD	TRANSMITTER ROAD BIKE LANES	No	\$1,172,900	C.W. Roberts Contracting, Inc.	1/4/2017	420		2/28/2018	0	20	1) Project is on schedule.
	Construct bike lanes on both sides of CR 2327 (Transmitter Rd) from SR 22 (E 3rd St.) to SR 30A (US 98) (E 15th St).										
PWD	STAR AVENUE SAFETY IMPROVEMENTS	No	\$1,122,043	C.W. Roberts Contracting, Inc.	3/9/2017	90		6/11/2017	0	40	1) ) Project is on schedule. .
	Resurface 6.5 miles of Star Ave, from approximately 200 ft North of Hwy 22 to intersection of SR75 (US231)										
<b>UTILITY SERVICES - CIP PROGRESS REPORT MAY 2017 - CURRENT PROJECTS</b>											
US	WTP Pond Restoration Total of 3 recycle ponds		\$750,000	Bay County Utilities	7/1/2016	310	10	6/30/2017	0	100	1) Project is complete.
	Remove solids buildup from recycle ponds to restore the capacities needed to handle filter backwash water and to meet the required basin cleaning and stormwater requirements.										
US	WTP Basin Structural Integrity Analysis		\$370,000	WJE	12/5/2016	5 months	0	5/1/2017	0	100	1) Project is complete.
	Contractor to provide a detailed structural integrity analysis of the concrete sedimentation basins, flocculation basins, and filter basins at the Bay County Water Treatment Plant and provide remedial recommendations, if necessary.										

