

**PUBLIC WORKS - CIP PROGRESS REPORT
JULY 2017
CURRENT PROJECTS**

DEPT	PROJECT TITLE	SURTAX PROJECT	CONTRACT AMOUNT	CONTRACTOR	START DATE	DURATION	AUTH DELAYS (days)	SCHEDULE COMP DATE	CHANGE ORDERS	PERCENT COMP	REMARKS
PWD	CR389 MULTI-USE PATH	No	\$773,900	GAC Contractors, Inc	10/27/2016	380	5	11/16/2017	0	55	1) Project is behind schedule. (*notice has been sent to contractor)
	Multi-Use path along CR 389										
PWD	THOMAS DRIVE PEDESTRIAN FACILITIES PHASE VI DESIGN/BUILD	No	\$629,000	BCL Contractors, Inc.	10/27/2016	370	6	11/8/2017	0	74	1) Project is on schedule.
	Construct sidewalk along West side of Thomas Drive from Buck Lane to Laird St & one side of Laird St from Thomas Dr to Treasure Palm Dr										
PWD	FY16 Annual Resurfacing Phase I and II	No	\$1,020,000	GAC Contractors, Inc	12/5/2016	140	66	6/29/2017	4	100	1) Project is complete.
	Rehabilitation of Resota Beach Rd from Sherretts Branch Bridge extending North 9800 Ft to Hitchcock Rd and resurfacing of McKenzie Ave from 3rd Court extending North 510 Ft to E. 4th St.										2) CO #1 Mill and resurface 53'-0 of roadway on Everitt Ave at utility cut., CO #2 Remove existing & replace 72 linear ft of 36" RCP & 42" RCP including new headwalls at each rd crossings. CO #3 Construction of roundabout and related adjustments at intersection of Spikes Rd and Joseph Circle. #4 Removal of 2 trees & stump grinding to improve shoulder clearance.
PWD	TRANSMITTER ROAD BIKE LANES	No	\$1,172,900	C.W. Roberts Contracting, Inc.	1/4/2017	420		2/28/2018	0	30	1) Project is on schedule.
	Construct bike lanes on both sides of CR 2327 (Transmitter Rd) from SR 22 (E 3rd St.) to SR 30A (US 98) (E 15th St).										
PWD	STAR AVENUE SAFETY IMPROVEMENTS	No	\$1,122,043	C.W. Roberts Contracting, Inc.	3/9/2017	90		6/13/2017	0	100	1) Project is complete.
	Resurface 6.5 miles of Star Ave, from approximately 200 ft North of Hwy 22 to intersection of SR75 (US231)										
PWD	CR389 @ E. 26th Street Intersection	No	\$389,000	GAC Contractors, Inc	5/24/2017	120		9/21/2017	0	1	1) Project is behind schedule. (*notice has been sent to contractor)
	Improve intersection of CR389 and 26th/39th St by adding turn lanes, traffic striping and signage.										
PWD	MINNESOTA SIDEWALK PROJECT	No	\$220,618	Roberts & Roberts Inc.	6/12/2017	100	3	9/23/2017	0	12	1) Project is on schedule.
	Construction of sidewalk along Minnesota from Baldwin Rd to Mosley Dr.										
PWD	FY 17 ANNUAL RESURFACING PHASE 1	Yes	\$791,909	C.W. Roberts Contracting, Inc.	6/12/2017	120	6	10/16/2017	0	14	1) Project is on schedule.
	Resurface Silver Lake Rd, Center Dr & Camellia St.										

