

**CIP PROGRESS REPORT**  
**JULY 2017**  
**COMPLETED PROJECTS**

DEPT	PROJECT TITLE	CONTRACT AMOUNT	CONTRACTOR	START DATE	DURATION	AUTH DELAYS (days)	SCHEDULE COMP DATE	CHANGE ORDERS	PERCENT COMP	REMARKS
PWD	SCOTT'S FERRY ROAD PAVING Construct drainage improvements and pave 2 miles of dirt road.	\$1,149,501	Northwest Florinda Construction	6/15/2015	180	28	1/9/2016	3	100	1) Project is complete.
PWD	JOAN AVENUE SIDEWALK Construct a sidewalk from Front Beach Road to North Lagoon Drive (~ 0.60 miles).	\$287,630	Northwest Florinda Construction	7/13/2015	150	43	1/22/2016	3	100	1) Project is complete
PWD	MAGNOLIA BEACH RD MULTI USE PATH Design and construct a 9800 linear feet multi-use path along Magnolia Beach Rd. Between Thomas Drive to Jan Cooley Dr.	\$808,746	Gulf Coast Utility Contractors	9/16/2015	120	27	2/10/2016	1	100	1) Project is complete.
PWD	FY 15 ANNUAL RESURFACING PH 3 LOCAL RDS Rehabilitate/resurface 3.75 miles of local roads.	\$715,526	C.W. Roberts Contracting, Inc	9/28/2015	90	83	3/20/2016	1	100	1) Project is complete.
PWD	JOAN AVENUE AND THOMAS DRIVE INTERSECTION IMPROVEMENT Improvements include resurfacing all four approaches and sidewalks as well as installation of mast arm traffic signals	\$319,462	C.W. Roberts Contracting, Inc	12/2/2015	90	72	5/12/2016	0	100	1) Project is complete.
PWD	BAY COUNTY COURTHOUSE ADDITION Construct a 3-story Courthouse Addition along with site work, utility service connections and stormwater systems.	\$12,600,000	Yates Construction	8/4/2014	540	106	5/12/2016	4	100	1) Project is complete.
PWD	FRANKFORD AVENUE SIDEWALK Contstruct a sidewalk on both sides of Frankford Avenue from 16th St. to 23rd Street (~0.88 miles).	\$611,214	GAC Contractors, Inc	9/28/2015	275	56	8/24/2016	1	100	1) Project is complete
PWD	CR 2300 BOX CULVERT Replace single box culvert with a double box culvert	\$637,551.38	Gulf Coast Utility Contractors	4/18/2016	150	7	9/22/2016	0	100	1) Project is complete
PWD	STAR AVENUE SIDEWALK PROJECT Construct a sidewalk from Cherry Street to SR 22 on the west side of Star Avenue (~.51 miles).	\$341,984	GAC Contractors, Inc	2/24/2016	200	12	9/23/2016	1	100	1) Project is complete
PWD	BALDWIN ROAD WIDENING PHASE III (Construction) Widen Baldwin Rd from Harrison to Minnesota, including sidewalks, bike lanes and intersection impovrments.	\$3,587,622	Roberts & Roberts, Inc.	6/19/2014	500	386	11/21/2016	11	100	1) Project is completed.  2) CO #1 Extend project, #2 Stormwater realignment, #3 full depth reconstruction areas, #4 delay for permitting, #5 thru #11 Time extenstions for unforeseen conditions

**CIP PROGRESS REPORT  
JULY 2017  
COMPLETED PROJECTS**

DEPT	PROJECT TITLE	CONTRACT AMOUNT	CONTRACTOR	START DATE	DURATION	AUTH DELAYS (days)	SCHEDULE COMP DATE	CHANGE ORDERS	PERCENT COMP	REMARKS
PWD	TRAM ROAD PAVING AND CULVERT REPLACEMENT  Replace culvert and pave a .89 miles of dirt road. This section of Tram Rd is on the east side of Star Avenue.	\$560,000	GAC Contractors, Inc	8/1/2016	120	18	12/17/2016	1	100	1) Project is completed.
US	WTP Pond Restoration Total of 3 recycle ponds  Remove solids buildup from recycle ponds to restore the capacities needed to handle filter backwash water and to meet the required basin cleaning and stormwater requirements.	\$750,000	Bay County Utilities	7/1/2016	310	10	6/30/2017	0	100	1) Project is complete.
US	WTP Basin Structural Integrity Analysis  Contractor to provide a detailed structural integrity analysis of the concrete sedimentation basins, flocculation basins, and filter basins at the Bay County Water Treatment Plant and provide remedial recommendations, if necessary.	\$370,000	WJE	12/5/2016	5 months	0	5/1/2017	0	100	1) Project is complete.