

CIP PROGRESS REPORT

January 2012.xls

COMPLETED PROJECTS

DEPT	PROJECT TITLE	CONTRACT AMOUNT	CONTRACTOR	START DATE	DURATION	AUTH DELAYS (days)	SCHEDULE COMP DATE	CHANGE ORDERS	PERCENT COMP	REMARKS
PWD	11th STREET RESURFACING (BECK TO FLORIDA AVENUE)	\$998,942	C. W. Roberts Co.	7/19/2010	150	25	1/10/2011	2	100	1) Project is complete.
	Mill and resurface 11th Street from Beck Avenue to North Florida Avenue and repair sidewalk transitions.									
PWD	TRANSMITTER & GAMEFARM INTERSECTION IMPROVEMENT	\$594,978	C. W. Roberts Co.	6/21/2010	180	62	2/18/2011	1	100	1) Project is complete.
	Add turn lanes and signalize the intersection of Transmitter and Gamefarm Roads.									
PWD	FY 10 LOCAL ROAD RESURFACING, PH II	\$932,755	C. W. Roberts Co.	12/13/2010	60	29	3/12/2011	0	100	1) Project is complete.
	Resurface 5.8 miles of local roads.									
PWD	GRAND LAGOON STORMWATER MITIGATION	\$1,132,255	Anderson Columbia Co., Inc.	10/22/2010	180	29	5/19/2011	0	100	1) Project is complete.
	Pave and provide additional stormwater treatment on 23 dirt roads in the Grand Lagoon basin.									
PWD	HATHAWAY BRIDGE CORRIDOR ITS PROJECT	\$440,000	World Fiber Technologies	10/18/2010	200	39	6/14//2011	0	100	1) Project is complete.
	Replace fiber optic cables, install new signalization equipment and replace 2 variable message boards.									
PWD	KINGSWOOD & NEW CHURCH ROAD RESURFACING	\$785,177	C. W. Roberts Co.	5/23/2011	60	0	7/22/2011	0	100	1) Project is complete.
	Resurface Kingswood and New Church Roads (2.8 miles).									
PWD	GRAND LAGOON BRIDGE & ROADWAY PROJECT	\$14,833,746	C. W. Roberts Co.	9/28/2009	540	163	9/1/2011	6	100	1) Project is complete.
	Replace Grand Lagoon bridge with a four lane bridge and widen Thomas Drive.									
PWD	WEST END FIRE STATION	\$2,899,950	DooleyMack of NW Florida	8/5/2010	400	3	9/12/2011	5	100	1) Project is complete.
	Construct a two bay fire station with roadway/intersection improvements on PCB Parkway.									

CIP PROGRESS REPORT

January 2012.xls

COMPLETED PROJECTS

DEPT	PROJECT TITLE	CONTRACT AMOUNT	CONTRACTOR	START DATE	DURATION	AUTH DELAYS (days)	SCHEDULE COMP DATE	CHANGE ORDERS	PERCENT COMP	REMARKS
PWD	11TH STREET RESURFACING (N.Florida to Sherman)	\$1,100,502	GAC Contractors	3/24/2011	150	83	11/12/2011	3	100	1) Project is complete.
	Mill and resurface 11th Street from N. Florida Avenue to Sherman Avenue and repair sidewalk transitions.									
PWD	FY 2011 LOCAL ROAD RESURFACING, PH II	\$594,647	C. W. Roberts Co.	8/24/2011	60	18	11/9/2011	1	100	1) Project is complete.
	Resurface 4.6 miles of local roads.									