

CIP PROGRESS REPORT

August 1, 2010.xls

COMPLETED PROJECTS

DEPT	PROJECT TITLE	CONTRACT AMOUNT	CONTRACTOR	START DATE	DURATION	AUTH DELAYS (days)	SCHEDULE COMP DATE	CHANGE ORDERS	PERCENT COMP	REMARKS
PWD	LAURIE AVENUE REHABILITATION	\$505,021	C.W. Roberts Contracting, Inc.	8/11/2008	120	38	1/16/2009	1	100	Project is complete.
	Resurfacing and drainage improvements from Laird to Front Beach Road									
PWD	GRAND LAGOON BRIDGE REPLACEMENT (DESIGN)	\$1,486,594	PB Americas, Inc	3/6/2007	634	120	3/14/2009	1	100	Project is complete.
	Design a four-lane replacement Grand Lagoon Bridge and 5-lane widening of Thomas Drive to Bristol St.									
US	WILLIAMS BAYOU PUMP STATION UPGRADE (DESIGN)	\$484,000	Jordan, Jones, & Goulding, Inc.	6/3/2008	365	0	6/1/2009	0	100	1) Design complete, NTP issued 3/11/09 to begin construction
	Design, permit, and construct a new raw water pump station and related improvements									
PWD	DEER POINT LAKE DIRT ROAD STABILIZATION	\$1,462,352	Triangle Construction	10/15/2008	350	17	10/17/2009	0	100	Project is complete.
	Asphalt Stabilization of 9 miles of dirt roads in the Deer Point Lake Protection Zone.									
PWD	BRISTOL STREET INTERSECTION IMPROVEMENT	\$172,313	GAC Contractors	12/4/2008	75	34	3/23/2009	1	100	Project is complete.
	Construct a new turn lane and resurface Bristol Street from Thomas Drive to Spyglass Drive.									
PWD	BAY COUNTY PIER (DESIGN)	\$494,494	Baskerville Donovan, Inc.	1/26/2007	979	0	10/1/2009	0	100	Project is complete.
	Design of a replacement pier at M.B. Miller Park.									
US	SOUTHPORT MASTER LIFT STATION & FORCE MAIN - PH II	\$2,147,639	BCL Civil Contractors	6/23/2008	180	60	2/19/2009	0	100	Project is complete.
	Construct master lift stations and force mains in the Southport area									
PWD	DELWOOD BEACH RESURFACING & MULTI USE PATH	\$506,640	Anderson Columbia, Inc.	12/1/2008	90	50	4/20/2009	1	100	Project is complete.
	Resurface Delwood Beach Road from Jan Cooley to end and construct new multi-use path.									
PWD	THOMAS DRIVE SIDEWALKS - PHASE II	\$913,630	GAC Contractors	8/13/2008	300	18	6/27/2009	2	100	Project is complete.
	Construct sidewalks on both sides of Thomas Drive from Ocean Street to Venus Street									

CIP PROGRESS REPORT

August 1, 2010.xls

COMPLETED PROJECTS

DEPT	PROJECT TITLE	CONTRACT AMOUNT	CONTRACTOR	START DATE	DURATION	AUTH DELAYS (days)	SCHEDULE COMP DATE	CHANGE ORDERS	PERCENT COMP	REMARKS
PWD	DIRT COLLECTOR ROAD PAVING	\$1,000,000	Triangle Construction	4/30/2009	153	6	10/6/2009	0	100	Project is complete.
	Open Graded Asphalt Stabilization of Coe Road, Davenport Road and Scott Road.									
PWD	C.R. 390 WIDENING PD&E STUDY	\$862,290	HDR Engineering	10/29/2007	728	0	10/29/2009	0	100	Project is complete.
	A Project Development & Environmental Study of the four lane widening of C.R. 390.									
PWD	BALDWIN ROAD WIDENING - PHASE II	\$997,500	C.W. Roberts Contracting, Inc.	9/16/2008	300	89	10/10/2009	0	100	Project is complete.
	Widen Baldwin Road from State Avenue to S.R. 390.									
PWD	INTELLIGENT TRANSPORTATION SYSTEM PH II	\$2,930,906	World Fiber Technologies	7/31/2008	410	83	11/25/2009	1	100	Project is complete.
	Connect fiber network to 94 signals and the new Traffic Management Center.									
PWD	BAY COUNTY JAIL DEMOLITION	\$629,429	Virginia Wrecking	3/9/2009	150	85	11/1/2009	3	100	Project is complete.
	Demolish the Bay County downtown jail.									
PWD	C.R. 2302 & S.R. 77 INTERSECTION IMPROVEMENT	\$698,000	Anderson Columbia, Inc.	3/11/2009	270	11	12/17/2009	1	100	Project is complete.
	Construct turn lanes, new C.R. 2302 & S.R. 77 intersection, eliminate the Bridge Street intersection.									
US	WILLIAMS BAYOU PUMP STATION UPGRADE (Construction)	\$2,244,691	Royal American Construction Co., Inc.	3/11/2009	270	0	12/6/2009	0	100	1) Project is complete.
	Construct a new raw water pump station and related improvements									
PWD	COURTHOUSE ROOF REPLACEMENT	\$629,429	Kent Construction	2/24/2009	365	0	2/24/2010	2	100	1) Project is complete.
	Design-Build project to replace the existing courthouse roof with a pitched metal roof.									
PWD	DEER POINT DAM BRIDGE REPAIRS	\$234,866	Structural Group, Inc.	10/20/2009	180	0	4/17/2010	0	100	1) Project is complete.
	Concrete structural repairs to the Deer Point Dam Bridge and catwalk.									

CIP PROGRESS REPORT

August 1, 2010.xls

COMPLETED PROJECTS

DEPT	PROJECT TITLE	CONTRACT AMOUNT	CONTRACTOR	START DATE	DURATION	AUTH DELAYS (days)	SCHEDULE COMP DATE	CHANGE ORDERS	PERCENT COMP	REMARKS
PWD	BLUE SPRINGS ROAD BRIDGE REPLACEMENT	\$872,125	C.W. Roberts Contracting, Inc.	6/25/2008	540	0	2/3/2010	1	100	1) Project is complete.
	Design-Build project to replace the existing single lane wooden bridge.									
PWD	COURTHOUSE WINDOWS & DOOR REPLACEMENT	\$629,429	McInnis Builders	7/13/2009	180	13	1/22/2010	3	100	1) Project is complete.
	Design-Build project to replace the existing courthouse windows and store front doors.									
PWD	THOMAS DRIVE NSA SIDEWALKS PROJECT	\$215,333	Semper Fi Services, LLC	9/25/2009	90	56	2/18/2010	1	100	1) Project is complete.
	Construct sidewalk from the NSA Entrance to Buck Lane.									
PWD	FY09 ANNUAL RESURFACING - STEELFIELD ROAD	\$1,291,134	Florida Highway Products, Inc.	1/19/2010	90	18	5/7/2010	1	100	1) Project is complete.
	Full depth reclamation and paving of 4.5 miles of Steelfield Road and Landfill Road.									
PWD	FY 09 ANNUAL RESURFACING - LOCAL ROADS	\$1,148,610	Anderson Columbia Co., Inc.	12/1/2009	90	40	4/10/2010	2	100	1) Project is complete.
	Resurface Old Highpoint Road, C.R. 2311 (2.7 miles) and 2.5 miles of local roads.									
PWD	JENKS AVENUE BOX CULVERT PROJECT	\$236,211	BCL Contractors	1/21/2010	90	7	4/28/2010	0	100	1) Project is complete.
	Replace cross drain pipes on Jenks Avenue with concrete box culverts.									
PWD	NEW ADMINISTRATION COMPLEX (CONSTRUCTION)	\$20,865,377	Peter Brown Construction, Inc.	2/21/2008	540	7	8/21/2009	0	100	1) Project is complete.
	Construction of a new Administration Complex and entrance road.					3	11/14/2009	0	100	
PWD	C.R. 388 RESURFACING PROJECT	\$4,569,580	C. W. Roberts Co., Inc.	6/2/2009	180	129	4/7/2010	4	100	1) Project is complete.
	Resurface 12.3 miles of C.R. 388 from S.R. 77 to S.R. 79.									
PWD	COURTHOUSE CLEAN, POINT & SEAL PROJECT	\$101,358	Williams Restoration	1/20/2010	120	0	5/20/2010	0	100	1) Project is complete.
	Clean, seal and repair joints in the Courthouse exterior walls.									
PWD	THOMAS DRIVE SIDEWALKS - PHASE III	\$795,000	BCL Contractors	9/28/2009	280	67	9/10/2010	2	100	1) Project is complete.

CIP PROGRESS REPORT

August 1, 2010.xls

COMPLETED PROJECTS

DEPT	PROJECT TITLE	CONTRACT AMOUNT	CONTRACTOR	START DATE	DURATION	AUTH DELAYS (days)	SCHEDULE COMP DATE	CHANGE ORDERS	PERCENT COMP	REMARKS
	Construct sidewalks on both sides of Thomas Drive from Venus Street to Dolphin Street.									
PWD	COURTHOUSE CLEAN, POINT & SEAL PROJECT	\$101,358	Williams Restoration	1/20/2010	120	0	5/20/2010	0	100	1) Project is complete.
	Clean, seal and repair joints in the Courthouse exterior walls.									