

CIP PROGRESS REPORT
MAY 2017
COMPLETED PROJECTS

DEPT	PROJECT TITLE	CONTRACT AMOUNT	CONTRACTOR	START DATE	DURATION	AUTH DELAYS (days)	SCHEDULE COMP DATE	CHANGE ORDERS	PERCENT COMP	REMARKS
US	WATER PLANT FILTER BACKWASH FACILITY (Ph I Design) Preliminary design for water plant improvements to the filter backwash solids removal system.	\$300,000	Marshall Brothers	1/7/2014	180	0	7/15/2014	0	100	1) Project is complete.
PWD	SPRING AVENUE REGIONAL STORMWATER FACILITY Construct a regional stormwater facility and relocate walking track.	\$935,950	Gulf Asphalt Contractors	1/6/2014	180	35	8/9/2014	0	100	1) Project is complete.
PWD	EVERITT AVENUE SIDEWALK Construct a sidewalk on one side of the road from 11th Street to 15th Street (U.S. 98) with drainage improvements.	\$875,000	Gulf Asphalt Contractors	10/28/2013	200	124	9/17/2014	3	100	1) Project is complete.
PWD	FY 14 LOCAL ROAD RESURFACING Resurface 2.3 miles of local roads and 3 intersections.	\$541,116	GAC Contractors, Inc	8/4/2014	90	3	11/5/2014	0	100	1) Project is complete.
PWD	PARTICIPATING PAVING PROJECT Pave Alamo, Kirkland, Marlboro and Sequioa Streets under the Participating Paving Program.	\$346,500	GAC Contractors, Inc	9/22/2014	50	65	1/16/2015	1	100	1) Project is complete.
PWD	FY 14 COLLECTOR ROAD RESURFACING Rehabilitate portions of Camp Flowers Road, John Pitts Road and East C.R. 388. Totalling 3 miles.	\$914,328	C.W. Roberts Construction, Inc	11/3/2014	120	34	4/6/2015	1	100	1) Project is complete.
PWD	FY 15 ANNUAL LOCAL ROADS RESURFACING Rehabilitate Spring Avenue, E. 16th Street, E. 16th Court, E. 17th Street and College Avenue. (1.2 miles)	\$282,883	C.W. Roberts Construction, Inc	2/2/2015	90	25	5/28/2015	0	100	1) Project is complete.
PWD	ED LEE ROAD DRAINAGE IMPROVEMENT PROJECT Construct drainage improvements and pave 2 miles of dirt road.	\$954,451	Roberts & Roberts, Inc.	12/1/2014	180	28	6/27/2015	1	100	1) Project is complete.
US	ALTERNATE WATER SUPPLY (Design/Build) Pulling permits and construction of the Alternate Water Supply.	\$23,425,000	Phoenix Construction	1/23/2014	545	0	7/23/2015	0	100	1) Project is complete.

CIP PROGRESS REPORT
MAY 2017
COMPLETED PROJECTS

DEPT	PROJECT TITLE	CONTRACT AMOUNT	CONTRACTOR	START DATE	DURATION	AUTH DELAYS (days)	SCHEDULE COMP DATE	CHANGE ORDERS	PERCENT COMP	REMARKS
PWD	THOMAS DRIVE SIDEWALK, PHASE V Sidewalk on both sides of Thomas Drive from North Lagoon to Laird Street.	\$1,388,863	BCL Civil Contractors	7/3/2014	320	57	7/16/2015	3	100	1) Project is complete.
US	WATER PLANT FILTER BACKWASH FACILITY (Ph II Build) Construct water plant improvements to the filter backwash solids removal system.	\$2,860,500	Marshall Brothers	9/3/2014	365	0	9/3/2015	0	100	1) Project is complete.
PWD	FY 2015 COLLECTOR ROAD RESURFACING Rehabilitate/resurface Harvard Blvd, Cherokee Heights Rd and Frankford Ave. Totalling 2.6 miles.	\$835,900	C.W. Roberts Contracting, Inc	7/20/2015	90	0	10/18/2015	0	100	1) Project is complete
US	NORTH BAY BOOSTER STATION North Bay Booster Pump Station design and construction.	\$1,920,000	GAC Contractors, Inc	6/10/2014	540	0	12/1/2015	0	100	1) Project is complete
PWD	SCOTTS FERRY ROAD PAVING Construct drainage improvements and pave 2 miles of dirt road.	\$1,149,501	Northwest Florida Construction	6/15/2015	180	28	1/9/2016	3	100	1) Project is complete.
PWD	JOAN AVENUE SIDEWALK Construct a sidewalk from Front Beach Road to North Lagoon Drive (~ 0.60 miles).	\$287,630	Northwest Florida Construction	7/13/2015	150	43	1/22/2016	3	100	1) Project is complete
PWD	MAGNOLIA BEACH RD MULTI USE PATH Design and construct a 9800 linear feet multi-use path along Magnolia Beach Rd. Between Thomas Drive to Jan Cooley Dr.	\$808,746	Gulf Coast Utility Contractors	9/16/2015	120	27	2/10/2016	1	100	1) Project is complete.
PWD	FY 15 ANNUAL RESURFACING PH 3 LOCAL RDS Rehabilitate/resurface 3.75 miles of local roads.	\$715,526	C.W. Roberts Contracting, Inc	9/28/2015	90	83	3/20/2016	1	100	1) Project is complete.
PWD	JOAN AVENUE AND THOMAS DRIVE INTERSECTION IMPROVEMENT Improvements include resurfacing all four approaches and sidewalks as well as installation of mast arm traffic signals	\$319,462	C.W. Roberts Contracting, Inc	12/2/2015	90	72	5/12/2016	0	100	1) Project is complete.
PWD	BAY COUNTY COURTHOUSE ADDITION Construct a 3-story Courthouse Addition along with site work, utility service connections and stormwater systems.	\$12,600,000	Yates Construction	8/4/2014	540	106	5/12/2016	4	100	1) Project is complete.

CIP PROGRESS REPORT
MAY 2017
COMPLETED PROJECTS

DEPT	PROJECT TITLE	CONTRACT AMOUNT	CONTRACTOR	START DATE	DURATION	AUTH DELAYS (days)	SCHEDULE COMP DATE	CHANGE ORDERS	PERCENT COMP	REMARKS
PWD	FRANKFORD AVENUE SIDEWALK Construct a sidewalk on both sides of Frankford Avenue from 16th St. to 23rd Street (~0.88 miles).	\$611,214	GAC Contractors, Inc	9/28/2015	275	56	8/24/2016	1	100	1) Project is complete
PWD	CR 2300 BOX CULVERT Replace single box culvert with a double box culvert	\$637,551.38	Gulf Coast Utility Contractors	4/18/2016	150	7	9/22/2016	0	100	1) Project is complete
PWD	STAR AVENUE SIDEWALK PROJECT Construct a sidewalk from Cherry Street to SR 22 on the west side of Star Avenue (~.51 miles).	\$341,984	GAC Contractors, Inc	2/24/2016	200	12	9/23/2016	1	100	1) Project is complete
PWD	BALDWIN ROAD WIDENING PHASE III (Construction) Widen Baldwin Rd from Harrison to Minnesota, including sidewalks, bike lanes and intersection improvements.	\$3,587,622	Roberts & Roberts, Inc.	6/19/2014	500	386	11/21/2016	11	100	1) Project is completed. 2) CO #1 Extend project, #2 Stormwater realignment, #3 full depth reconstruction areas, #4 delay for permitting, #5 thru #11 Time extensions for unforeseen conditions
PWD	TRAM ROAD PAVING AND CULVERT REPLACEMENT Replace culvert and pave a .89 miles of dirt road. This section of Tram Rd is on the east side of Star Avenue.	\$560,000	GAC Contractors, Inc	8/1/2016	120	18	12/17/2016	1	100	1) Project is completed.